

Town of Fort Myers Beach
 Public Works Mound House Projects Update Report
 November 5, 2012

Date	Project Description	Responsible Department	Activities	Projected Completion Date
10/01/08	MH Landscape Restoration & Park Improvements I & II			
	Invasive exotic plant control.	P&R	4 days of invasive plant and grass control was conducted the week of 9.10.2012.	Ongoing
	Interpretive signage development.	P&R	Staff review completed 9.1.2012. RFP is next step toward completion.	1/1/2013
5/31/2012	Design/permitting/construction of observation deck/fishing pier.	PW	State permit has been received	Complete
			Conceptual Plans Received	Complete
			Notify TDC of Project Direction	Complete
			Update Report to TDC	Complete
			Develop Scope of Service/ Contract Consultant for Design/Construction	9/21/2012
			Complete Design Plans/Bidding	12/15/2012
			Project Complete	4/15/2013
	Pathway/driveway/landscaping completion/repair	PW	Coincide with Kayak Building Project	11/20/2012
03/01/10	Shell Mound Exhibit: Mural & Interpretive Panels			7/25/2012
	Structural Assessment - Resulting from flooding associated with T/S Debby	PW	Negotiating contract w/ a structure engineering using On-Going Services contract	9/14/2012
	Anthropological/Architectural Forensic Assessment - Associated with flooding associated with T/S Debby	PW	Researching consultants with the expertise to meet the needs	9/20/2012
			Place contract	9/20/2012
		PW/P&R	Met with Dr. Annette Snapp to develop an acceptable plan and process to repair the earthen portion of the exhibit.	8/8/2012
	produce/install "Stories Beneath Our Feet: Explore a Calusa Mound" mural.	P&R	Completed 8.24.2012	Completed
	Unfunded Exhibit Projects	P&R		8/25/2012
	Ceiling/wall touch-up painting.	P & R	Completed 6.10.2012	Completed
	Floor staining.	P & R/PW	Completed 8/15/12	Completed



Town of Fort Myers Beach
Public Works Mound House Projects Update Report
November 5, 2012

Date	Project Description	Responsible Department	Activities	Projected Completion Date
	Floor lighting/purchase additional fixtures.	P & R	Produce high heat. Contractor reviewed 9.12.2012. Work began 9.29.2012.	8/25/2012
	Synchronize floor & ceiling lighting with audio.	P & R	DVD received from contractor 9.21.2012. To be completed in unison with electrical work begun 9.29.2012.	8/25/2012
	Door/entranceway re-paint.	P & R	Completed 6.10.2012	Completed
	Check conduit & all electrical systems.	P & R	Contractor reviewed 9.12.2012. Work began 9.29.2012.	8/25/2012
10/01/10	Estuary Explorations - Kayak Building & Kayaks			
	Kayak storage building construction	PW		
			Bid Award -Perillo	Complete
			Construction Commencement - Contract In Place	7/19/2012
			Building Permit Application Submitted	7/25/2012
			Building Permit Approved	8/27/12
			Shop Drawing Submittal Received/Approved	10/20/2012
			Ground Breaking	11/1/2012
			Construction Complete	1/1/2013
	Kayaks and equipment	P&R	Estimates secured	10/1/2012
	Project archeological site management and	P&R	Oversight by State Office	Ongoing
	program materials.		RFQ DRAFT completed 9.21.2012. Approved for posting 10.4.2012.	
	Mound House Lead Abatement	PW		Complete
	Mound House Interior Restoration	PW		
	Final Design/Bidding		Code changes under review, plans at 95% - Pre qualifications underway. Project bidding underway.	10/10/2012
			Pre-Bid Meeting held on 9/25/12 with a walk through on 9/28/12; Bids to be opened on 10/10/12	
	Consultant Contract		Contract extension needed to complete construction	Complete

Town of Fort Myers Beach
 Public Works Mound House Projects Update Report
 November 5, 2012

Date	Project Description	Responsible Department	Activities	Projected Completion Date
	Bid Award/Rejection			11/5/2012
	Construction			1/30/2013
05/07/12	Finish Implementation of MH Exhibits	P&R		May 2012-May 2014
	Orientation Theatre		Bid Equipment/Supplies	12/25/2013
	Orientation Theatre		To Be Completed	2/25/2013
	Gift Shop on 1st Floor		Staff Initiative/Completion Date	2/25/2013
	Exhibit galleries & research room on 2nd floor.		Bid Process Begins	1/15/2013
	(fabrication/installation of interpretive exhibits in gallery			
	including wall panels, free standing kiosks, reading			
	rails, artifact cases, tactile puzzles, audio components			
	and a contemporary history photo archive interactive			
	in research space)		Projected Completion Date	12/1/2013