

Date	Project Description	Responsible Department	Activities	Initial Completion Date	Current Projected Completion Date
<b>10/01/08</b>	<b>MH Landscape Restoration &amp; Park Improvements I &amp; II</b>				
	Invasive exotic plant control.	<b>P&amp;R</b>	4 days of invasive plant and grass control was conducted the week of 9.10.2012.	Continuous	Ongoing
	Interpretive signage development.	<b>P&amp;R</b>	Staff review completed 9.1.2012. RFP is next step toward completion. CELCAB has asked to review signage for integration into the landscape at MH. A meeting will be conducted on-site with CELCAB for this purpose. CELCAB chose not to make a site visit. Consultants will review the work of staff and ready materials for fabrication. SEARCH to deliver as part of Task #4 as confirmed on 2.19.2013.	7/15/2013	7/15/2013
<b>5/31/2012</b>	Design/permitting/construction of observation deck/fishing pier.	<b>PW</b>	State permit has been received		Completed
			Conceptual Plans Received		Completed
			Notify TDC of Project Direction		Completed
			Update Report to TDC		Completed
			Develop Scope of Service/ Contract Consultant for Design/Construction		Completed
			Complete Design Plans/Bidding	1/15/2012	6/1/2013
			Project Complete	6/15/2013	10/15/2013
12/01/12	Pathway/driveway/landscaping completion/repair	<b>PW</b>	Coincide with Kayak Building Project	1/20/2013	3/20/2013
			Mtg. scheduled to meet with Perillo sub that will potentially be making the repairs.	1/22/2013	Completed
			Prep of C/O for pathway/sand path remediation.	5/5/2013	5/5/2013
<b>03/01/10</b>	<b>Shen Mound Exhibit. Mural &amp; Interpretive Panels</b>				
	Structural Assessment - Resulting from flooding associated with T/S Debby	<b>PW</b>	Negotiating contract w/ a structure engineering using On-Going Services contract	9/14/2012	3/31/2013

Town of Fort Myers Beach  
 Public Works Mound House Projects Update Report  
 April 3, 2013

Date	Project Description	Responsible Department	Activities	Initial Completion Date	Current Projected Completion Date
	Anthropological/Architectural Forensic Assessment - Associated with flooding associated with T/S Debby.	PW	Researching consultants with the expertise to meet the needs. SEARCH has professional on staff and will assist Town with this expertise as part of on-going contract.	7/1/2013	7/1/2013
			Place contract	9/20/2013	4/30/2013
	Sought professional guidance from FPAN.	PW/P&R	Met with Dr. Annette Snapp to develop an acceptable plan and process to repair the earthen portion of the exhibit. Accomplished 8.8.2012.		Completed
	Produce/install "Stories Beneath Our Feet: Explore a Calusa Mound" mural.	P&R	Completed 8.24.2012		Completed
	<b>Unfunded Exhibit Projects</b>	<b>P&amp;R</b>			
	Ceiling/wall touch-up painting.	P & R	Completed 6.10.2012		Completed
	Floor staining.	P & R/PW	Completed 8/15/12		Completed
	Floor lighting/purchase additional fixtures.	P & R	Produce high heat. Contractor reviewed 9.12.2012. Work began 9.29.2012. Bulbs ordered 11.20.2012. Wrong bulbs sent from China. Staff has been unable to get vendor to reply to our requests for replacements. This situation does not effect use of the exhibit. Contractor modified existing fixtures and remedied problem 2.28.2013.	4/1/2013	Completed
	Synchronize floor & ceiling lighting with audio.	P & R	DVD received from contractor 9.21.2012. To be completed in unison with electrical work begun 9.29.2012. DVD was returned to vendor for replacement early in November. Invoice presented to Town by choreographer early January. 4.3.2013-Staff is working with Softrim to install the video.	4/1/2013	12/31/2012
	Door/entranceway re-paint.	P & R	Completed 6.10.2012		Completed

Town of Fort Myers Beach  
 Public Works Mound House Projects Update Report  
 April 3, 2013

Date	Project Description	Responsible Department	Activities	Initial Completion Date	Current Projected Completion Date
	Check conduit & all electrical systems.	P & R	Contractor reviewed 9.12.2012. Work began 9.29.2012. Work completed (with exception of floor lighting bulbs being changed out) 11.15.2012. Bulbs are ordered and will be installed by staff. Mural was damaged on 11.15.2012 by electrical workers. Meeting was conducted with contractor on 11.20.2012 and the Town is assured the mural expense will be reimbursed.	12/31/2012	Completed
	Mural Replaced	P & R	Replacing damaged mural.	1/15/2013	Completed
10/01/10	<b>Estuary Explorations - Kayak Building &amp; Kavaks</b>				
	Kayak storage building construction	PW			
			Bid Award -Perillo		Completed
			Construction Commencement - Contract In Place		Completed
			Building Permit Application Submitted		Completed
			Building Permit Approved		Completed
			Shop Drawing Submittal Received/Approved		Completed
			Ground Breaking		Completed
			Footers/foundation slab		Completed
			Framing is underway	3/1/2013	Completed
			Finish Roof & Walls	3/1/2013	4/20/2013
			Site Improvements	3/15/2013	4/22/2013
			Construction Complete	1/20/2013	5/15/2013
	Kayaks and equipment.	P&R	Estimates secured. Staff to initiate purchase by 2.25.2013. Equipment ordered timely. Awaiting arrival.	2/25/2013	4/1/2013

Date	Project Description	Responsible Department	Activities	Initial Completion Date	Current Projected Completion Date
	Project archeological site management and program materials.	P&R	Oversight by State Office.RFQ DRAFT completed 9.21.2012. Approved for posting 10.4.2012. Posted 10.22.2012. Closed 11.21.2012. One RFQ received. Reviewed by SAC 12.5.2012 and was unanimously recommended for Council acceptance. Council accepted 1/22/2013. Meeting with Southeastern Archeological Research, Inc conducted 2/6/2013. Phone conference conducted 2.19.2013 . Outline of Services agreed upon. Fee for services is forthcoming.	Ongoing	Ongoing
	<b>Mound House Lead Abatement</b>	<b>PW</b>			<b>Completed</b>
	<b>Mound House Interior Restoration</b>	<b>PW</b>			
	Final Design/Bidding		Code changes under review, plans at 95% - Pre qualifications underway. Project bidding underway.	10/10/2012	Completed
			Pre-Bid Meeting held on 9/25/12 with a walk through on 9/28/12; Bids to be opened on 10/10/12		Completed
	Consultant Contract		Contract extension needed to complete construction		Completed
	Bid Award/Rejection		With staff recommendation, Town Council rejected the bids as submitted.		11/5/2012
	Rebid/Bid Award		Staff and Town Attorney are working to modify the project and put it back out to bid	1/15/2012	2/28/2013 - 4/15/2013
			RFQ Advertised	4/10/2012	5/20/2103
			TC Approve Ranking	6/15/2013	6/15/2013
	Construction		Begin	4/30/2013	7/15/2013
<b>05/07/12</b>	<b>Finish Implementation of MH Exhibits</b>	<b>P&amp;R</b>			
	Orientation Theatre		Bid Equipment/Supplies. Consultants will assist in establishing a new schedule for completion.		3/1/2013
	Orientation Theatre		Completion date to be determined based on RFQ outcome and establishment of construction timeline.	7/1/2014	7/1/2014
	Gift Shop on 1st Floor		Merchandise research to begin 5.1.2013. Primary stock to be determined 8.1.2013.	8/1/2013	8/1/2013

Town of Fort Myers Beach  
 Public Works Mound House Projects Update Report  
 April 3, 2013

Date	Project Description	Responsible Department	Activities	Initial Completion Date	Current Projected Completion Date
	Exhibit galleries & research room on 2nd floor.		Consultants to assist in galleries. Museum development identified as Priority #4 of 6 on 2.19.2013 with SE Archeological Research (SEARCH).		5/1/2014
	Design/fabrication of interpretive exhibits in gallery		Design timeline: Fabrication timeline:		5/1/2014
	Design/fabrication of wall panels, free standing kiosks & artifact cases		Design timeline: Fabrication timeline:		5/1/2014
	Design/fabrication of audio components		Design timeline: Fabrication timeline:		5/1/2014
	Design/fabrication reading rails & tactile puzzles		Design timeline: Fabrication timeline:		5/1/2014
	Design/fabrication of contemporary history photo archive		Design timeline: Fabrication timeline:		5/1/2014
	Design research area		Design timeline: Fabrication timeline:		1/1/2014